

Middle School Project Update

March 7, 2024



Overview as of February 29, 2024



Exterior Progress - closer looks



Exterior Progress - closer looks



Exterior Progress - closer looks



Exterior Progress - closer looks



Exterior Progress - closer looks



Recent & Pending Changes



Week of February 26th, Nielsen installed some construction fencing in the area of the electrical transformer between the auditorium and the D building, and a temporary gravel path gravel around the fencing for staff/students to use. (The fence is the red outline, and the path is the black dotted line.)

Recent & Pending Changes



A gate may be installed in the construction fence beside the bus loop (highlighted in red on the picture below) to allow trucks to enter the site through this location. Nielsen will only schedule deliveries between the hours of 9AM and 2PM, and they will also be employing a 'crossing guard' to ensure that children can walk safely to the Boys & Girls Club, and to ensure no issues with traffic when trucks are present.

Gate access in this area will only be used for certain trucking needs and situations. The default entry and exit for the job site remains in the rear.

Big-Picture of Construction Plan

Phase 1

June 12 - Summer 2025

- Students will learn in the old buildings while the new construction is built on athletic fields and building C
- No access to athletic fields or gym during this time, but a plan is in place.

Phase 2

Summer 2025 - Summer 2026

- Students will learn in the new building while the old spaces are renovated

Interim Space Planning
Now In Progress

6th grade
two levels

7th grade
two levels