

Middle School Project Update

August 3, 2023



Progress To Date

- ❖ Mobilization
- ❖ New Reception Area
- ❖ Fencing
- ❖ Erosion & Sediment Control Measures
- ❖ Surveys, Testing & Inspections (on-going)





Progress
To
Date





Progress
To
Date





Progress
To
Date



In Progress

- Tree removal
- Breezeway removal
- Draining refrigerant
- Sediment pond
- Electric service for construction trailers
- Meetings with CFD to finalize evacuation, access & egress plans
- Additional salvage from gym building
- More surveys, testing & inspections...



Big-Picture of Construction Plan

Phase 1

June 12 - Summer 2025

- Students will learn in the old buildings while the new construction is built on athletic fields and building C
- No access to athletic fields or gym during this time, but a plan is in place.

Phase 2

Summer 2025 - Summer 2026

- Students will learn in the new building while the old spaces are renovated

6th grade
two levels

7th grade
two levels

Moving Ahead

- ❖ **Project teams & routines are in place:**
 - Bi-weekly construction progress meetings
 - Monthly environmental graphics team meetings
 - community outreach & engagement (1st-2nd quarter)

- ❖ **Looking Forward:**
 - Asbestos abatement for gym building (late August)
 - Geothermal well installation on field (mid August - November)
 - Gym building demolition & removal (September)

